

NOTES (Also see program scope document)

1. Rm 144C cell sorter needs protective hood. Possibly by "Flow Science."
2. Rms 142A & 144A: Desks to have pencil drawers, power and data. Existing Shelving above to be used.
3. Rm 144A remove sliding glass doors and tracks. Install additional shelf with bungee cord seismic restraints.
4. Install drying racks over sinks where none exist.
5. Unused fume hoods may be deactivated or blanked off.
6. Add hazardous materials storage cabs where necessary.
7. Desks to have laminar tops.
8. ISEC to demo in two locations for student desk installations. Material removed to be stored for re installation after SOE moves out.
9. Tables to initially have no cabinets. SOE to discuss with Camilla options, one of which may be to have cabinets/draws on wheeled pedestals as an alternative to hanging.

